BOQ Quantity	Previous		Present Measurement			Total Up-to date	
	Qty	Amount	Qty	Rate	Amount	Qty	Amount
44.16			48.30	4000	193200.00	48.3	193200.00
39.48			**60.84**				
			49.35	4000	197400.00	49.35	197400.00
			11.49	5010.09	57565.93	11.49	57565.93
829.0			**1277.64**				
			1036.35	115	119180.25	1036.35	119180.25
			241.29	103.62	25002.47	241.29	25002.47
853.7			**1472.11**				
			1067.13	70	74699.10	1067.13	74699.10
			404.98	65.83	26659.83	404.98	26659.83
1110.-			**1472.11**				
			1388.05	100	138805.00	1388.05	138805.00
			84.06	103.62	8710.30	84.06	8710.30

Sl.No	Item Name	Unit	Pro Quanti
41	Providing and finishing external walls in two coats over one coat of 100% acrylic silicon glazed primer with antifungal paint for top coat of approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications.	Sqm	951.7
	Upto 125%		
	Above 125%		
42	Applying priming coat over new wood surface and/ or wood based surface after preparing the surface after throughlycleaning oil, grease, dirt and foreign matter, sand papering and knotting liquid wood filler, for varnish including cost of materials, labour, completeas per specifications	Sqm	188.1
43	Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood basedsurface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost ofmaterials, labour, complete as per specifications.	Sqm	99.3
46	Providing and fixing Vitrified glazed tiles. of approved make, quality and colour of size 600x600x10mm thick fixed on bed of 12 thick cement mortar for flooring, skirting and jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc., complete as per specifications.	Sqm	280.
	Upto 125%		
	Above 125%		
47	Providing and fixing Skirting of 300mm high using prepolished water cut/gang saw of 19mm thick grey granite 0.5mm wide chamfered width and depth and fixing in CM 1:4 of 20mm thick after chipping the walls etc., complete.	Rmt	148.
48	Providing and fixing 20mm thick gang saw water cut sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing.minimum width of 1200 mm.	Sqm	42.
49	Providing half nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification.	Mtr	70
	Upto 125%		
	Above 125%		
51	Flooring with 25mm to 40mm thick polished tandur blue stone slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, , including cost of materials, labour, curing, polishing complete as per specifications.	Sqm	398.
72	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks,& Plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Columns	Cum	37.1

BOQ Quantity	Previous		Present Measurement			Total Up-to date	
	Qty	Amount	Qty	Rate	Amount	Qty	Amount
951.78			**1446.21**				
			1189.73	150	178458.75	1189.725	178458.75
			256.49	179.19	45959.55	256.485	45959.55
188.19			105	70	7350.00	105	7350.00
99.36			105	100	10500.00	105	10500.00
280.8			**429.26**				
			351	1200	421200.00	351	421200.00
			78.26	1250.69	97879.00	78.26	97879.00
148.2			24.8	800	19840.00	24.8	19840.00
42.5			48.32	2500	120800.00	48.32	120800.00
70			**125.7**				
			87.5	200	17500.00	87.5	17500.00
			38.2	188.95	7217.89	38.2	7217.89
398.5			342.76	1200	411312.00	342.76	411312.00
37.1			16.09	7300	117457.00	16.09	117457.00